

Jalpaiguri

At the time of the formation of NBDD, during 2011-12, 97 nos. of on going incomplete schemes of erstwhile **Uttar Banga Unnayan Parshad** were there. On active intervention of the Department 83 pending schemes have been successfully completed . Out of balance 14 schemes DM has recommended 06 nos. of schemes for the release of fund for completion of these schemes and the amount required was Rs. 401.24 lakh. Out of this Rs. 55.47 lakh have been released to the DM for making payments of one completed scheme and for making payments for partial works done in respect of two works. After thorough survey of the locations and the considering the partial works done, G.Os have been issued, after revising the estimates, amounting to Rs. 804.14 lakh for the completion of four schemes. Works are under progress for three schemes and work order, for the remaining one scheme, has also been issued.

A. List of schemes under Jalpaiguri District taken up by NBDD.

Sl No.	Name of Scheme.	Estimated Amount (Rs in lakh)	Physical Progress.
1	Constn. of RCC Bridge over River Sahu at Kholachand Fafri village.	309.75	85% completed
2	Construction of ornamental grilled boundary wall including retaining walls along periphery of CM's Secretariat compound.	256.16	80% completed.
3	Construction of road from Pakritala more to PWD road via Balasundar Pry. School.	133.61	85% completed.
4	Improvement & Upgradation of Jalpaiguri Sports Complex (Boundary Wall, Approach Road and other allied works) [Practice Hall]	1,950.00	90% completed.
5	Improvement of road no 10 & 6 including construction of both side CC drains, culverts at Ward No 31 of SMC	36.88	50% completed.
6	Improvement of drainage capacity of Gadadhar Channel, Jalpaiguri	55.2	65% completed.
7	Widening and improvement of road from Ambari Falakata to Belakoba(10 KM) under Rajganj Block. (alternate road to Jalpaiguri)	1543.23	80% completed.
8	Construction of CM's Secretariat.(Branch Secretariat, Govt. of West Bengal)	4242.00	Main Building completed.
9	Construction of Rajganj College	321.20	60% completed
10	Construction of Girls College at Dhupguri	489.65	50% completed.
11	Const. of bridge over river Kalua.	405.85	40% completed.
12	Construction of road from Kanai Sarkar's shop to 17 no. Sec. Danguajhar.	75.08	45% completed.
13	Construction of RCC bridge over river Fuleswari at Ward No. 34 of SMC	214.56	40% completed.
14	Construction of road and guide bandh at Kholachand Fafri	190.9	90% completed.
15	Bungalow at Campus of Branch Secretariat of North Bengal Dabgram near Siliguri	392.82	45% completed.
16	Setting up Hindi College at Banarhat.	489.02	50% completed.
17	Const. of Jhumur Bridge.	164.13	40% completed.
18	Construction of composite bridge at Dhoperhat, Raiganj block	51.67	10% completed.
19	Construction of both side approach road for newly constructed box bridge at Haran More including connecting into Hatidanga	40.54	70% completed.
20	Impv. of drainage capacity of Gadadhar Channel at Jalpaiguri	672.12	50% completed.
21	Construction of bridge over river Kumlai at Dhupguri	251.11	50% completed.
22	Balance work of 2X20 m span well sinking RCC Girder bridge at Darikamari Bahadur GP, within Sadar Block, Jalpaiguri	168.98	Work order issued.
23	Construction of road from Ambari Railway gate to Paramunda More	423.21	Revised estimate prepared.

24	Construction of drains, culvert and concrete road at Sitalpara, SMC Ward No. 31	19.85	Fund allotted to SJDA
25	Setting up of the office of the Chairman, Special Task Force for Development of the Dooars Region	5.00	Fund allotted to DM, Jpg.
26	48th National Cross Country Championship, Jalpaiguri	10.00	Fund placed to Secretary of the Committee
27	North Bengal Wild Animal Safari Park at Siliguri	32.53	DPR prepared by Forest Deptt.
28	Electrification work including street lighting at ward no. 32 of the SMC	27.46	Fund placed to WBSEDCL

List of schemes taken up during 2014-15

Sl. No.	Name of Scheme	Estimated amount	Tendered Amount	Physical Progress
29	Const. of connecting road & guide bundh protective works at Kholachand Fafri bridge, Dabgram-I GP, in the district of Jalpaiguri.	90.90		25% completed.
30	Improvement of road from Gosala More to Ghoomty No. 3 via Rajbari under Jalpaiguri district.	264.95		90% completed.
31	Construction of road from NH-31 to Top bazar line at Washabari Tea Factory under Malbazar in the district of Jalpaiguri.	134.59		95% completed.
32	Balance work for construction of Dhupguri Girls College, Dhupguri in the Dsistrict of Jalpaiguri.	244.64		W/O issued.
33	Balance work for construction of Banarhat Hindi College in the District of Jalpaiguri.	207.85		W/O issued.
34	Shifting of NIC to Uttarkanya from SDO Office, Siliguri	8.10		Fund to be placed to BSNL.
35	Street lighting with 9 Meters long decorative steel pole with mercury vapour lamps with fittings from Mal Bus Terminus to Roy & Cousin Petrol Pump, Mal Municipality.	73.15		Work order issued & work started.
36	Street lighting with 9 Meters long decorative steel pole from Ghari More to level crossing & Ghari more to Old Railway Station at Mal Bazar, Mal Municipality	19.69		Estimate under revision.
37	Beautification,illumination and renovation of Jubilee Park at Jalpaiguri.	9.87		W/O issued. (c)
38	Supply, installation, testing & commissioning of fire detection, alarm (addressable type), fire hydrant system at Guest House at Uttarkanya.	10.98		W/O issued.
39	Const. of bituminous road from the house of Ajay Brahma to the house of Hirendra Nath Saha via H/O Dulal Saha under Maynaguri Block.	47.72		Work started.
40	Const. of cement concrete road with drain from the house of Janhabi Roy to the house of Sanjit Saha via the house of Asim Chatterjee	49.88		Work started.
41	Construction of drain near overhead water reservoir and backside of STP-II and repairing & strengthening of road by the side of overhead reservoir at Ward No. 31 under SMC.	16.86		Work will be executed by SJDA.
42	Const. of 2X20 meters span Jhumur Bridge at Magurmari under Dhupguri Block, Jalpaiguri.	164.14		40% completed.
43	Interior works of Auditorium Building (false ceiling, wall panelling, floor carpeting, audio system, stage lighting, stage craft & projection system) within Uttarkanya complex.	309.34		Work order issued.
44	Const. of RCC framed boundary wall at Sri Nagar Colony near Uttarkanya, Dabgram.	144.16	121.64	W/O issued.
45	Renovation works of Rabindra Mancha at Shaktigarh, Siliguri, Jpg	153.97		NIT issued.
46	Beautification & bank protection works on the both banks of river Karala near JSC, Jalpaiguri.	663.45	530.00	Work order issued.
47	Repair & strengthening works of road from Fakirdip More towards Fakirpara Engo Tea Bungalow under Rajganj Block.	49.62		W/O issued. (4 th Sept)
48	Cost of improvements of drainage capacity of Gadadhar Channel.	524.20		50% completed.
49	Cost of improvements of drainage capacity of Gadadhar Channel.	35.20		65% completed.

50	Cost. Of shifting of HTOH<OH line with DTR at Paschim Bhaktinagar, Kalibari, Siliguri.	3.70		Fund to be placed with WBSEDCL.
51	Balance works of construction of additional classroom, toilet block, boundary wall, internal pathway and connecting road from NH 31 C for Demdima Fatima High School at Birpara.	202.24		Work order issued.
52	Construction of 5nos. of Anganwari Centers & installation of Tara Pumps (for water supply) at Raipur TG of Jalpaiguri District.	30.23		Fund allotted to DM, Jpg.
53	Balance work of the construction of 2x20 m span well sinking RCC girder bridge at Darikamari within Bahadur GP, Sadar Block, Jalpaiguri.	164.31		Work order issued & work started.
54	Improvement of road from Salugarah main road (opposite Gumpha mandir) to Eastern By Pass (Nirmala School).			NIT issued.
55	Improvement of road from Hathi More to Agrani Club via Netaji Boys School, under SMC.	189.91		NIT issued.
56	Improvement of road from ISKCON mandir hygiene care more to Vivekananda Statue & road of Pranami Mandir under SMC.	174.57		NIT issued.
57	Improvement of connecting road & drain from Orbit Mall to By-Pass under SMC.	85.47		NIT issued.
58	Improvement of road surrounding the Children's park at Ashutosh Mukherjee road under SMC.	51.70		NIT issued.
59	Improvement of road, including mastic works, from Children Park to Pakurtala More, Haren Mukherjee road under SMC.	195.69		NIT issued.
60	Improvement of road near Vishal Cinema Hall to By-Pass under SMC.	123.69		NIT issued.
61	Improvement of road from Nepali Busty more to Valmiki Math via Sarda Sisu Tirtha & Surya Sen College under SMC.	108.47		NIT issued.
62	Improvement of road and drain at Shyam Mandir under SMC.	65.26		NIT issued.
63	Repair & renovation of electric wiring & lighting system of the designated Bungalow cum office of the Commissionner, Jalpaiguri.	9.79	9.79	Ex. Eng PWD (elec), Jpg
64	Repair & renovation of the designated Bungalow cum office of the Commissionner, Jalpaiguri.	24.94	24.94	Ex. Eng PWD, Jpg.
65	Const.of bungalow at Campus of Branch Secretariat of North Bengal Dabgram near Siliguri. (Revised G.O).	511.71		Work order issued.
66	Up-gradation of existing stadium (east & west Block) including SNP works, internal pathways of Jalpaiguri Sports Complex.	353.80		Work order issued..
67	Electrification & allied works of Rabindra Bhawan at Shaktigarh, Jalpaiguri.	159.66		NIT issued.
68	Improvement of road from Gautam Das's house to the house of Tabu Shah at ward no 35 of SMC.	3.24		NIT issued.
69	Improvement of Meghlal Roy road starting from Haidar Para, Ghoognimore to Shibrampally at ward no. 39 of SMC.	31.45		NIT issued.
70	Improvement of Zilla Parishad road at ward no. 40 & 41 of SMC.	37.56		NIT issued.
71	Improvement of road from Sarada Hardware Laketown to Joyram Homeo Hall, ward no. 33 of SMC.	6.81		NIT issued.
72	Improvement of road (B.C Roy Sarani)from the house of Biren Roy to Jprapani river at ward no 38 of SMC.	5.19		NIT issued.
	Const. of bridge over river Kalua.	295.86		