

At the time of the formation of NBDD, during 2011-12, 31 nos. of on going incomplete schemes of erstwhile Uttar Banga Unnayan Parshad were there in Uttar Dinajpur District. On active intervention of the Department 20 incomplete schemes have been successfully completed . Out of the 11 projects, recommended by the District Magistrate for completion, nine projects have been completed so far. In respect of balance two schemes i.e., renovation of Rabindra Bhawan at Raiganj, NIT have been issued and work order has been issued for the construction of balance portion of Monibhita Bridge.

**Progress report of different schemes under taken by NBDD
UTTAR DINAJPUR**

Serial No.	Name of Scheme	Estimated Amount (Rs. in lakh)	Physical Progress
1	Const of black top road from NH 31 to Bhatkumda Madrasha	256.15	80%
2	Constn. Of bridge at Partapur over river Siriani, Goalpokhar-I Block [BRGF]	307.00	50%
3	Construction of Bridge at Paraharipur over Sui river	700.00	50%
4	Construction of academic building for Chopra College, Uttar Dinajpur.	490.51	50%
5	Const. of road Kastoria Kariadanga to GoruraGhat.	362.93	35%
6	Constn. Of bridge near Kachua High Madrasha over river Gamari under Itahar Block [BRGF]	241.00	40% Completed
7	Constn. of bridge at Kahalai under Hemtabad Block [BRGF]	386.00	45% Completed
8	Construction of Bus Terminus at Hemtabad including drainage works	248.99	Work being executed by PWD 35 % completed
9	Construction of bridge on river. Siriani at Monibhita (Balance work).	206.16	W/O issued.
10	Renovation of Rabindra Bhawan	482.32	3rd call NIT issued.
11	Construction of bridge near Thukrabari Bazar on r. Ratua at Jaktagaon.	336.67	2 nd call NIT issued.
12	Widening and strengthening of road from NH 34 (Marnai more) to Marnaighat via Rajkot under Itahar block (RIDF XIX)	210.28	2 nd call NIT issued
13	Construction of road from Chakla High School to Nahanipur under Islampur Block.	187.47	2 nd call NIT issued.

List of Deposit Works (Home (BADP) / MSDP & BCW Deptt)

14	Construction of ITI at Chopra.	585.80	70%
15	Const. of 50 nos. of SSK buildings under Chopra Block.	605.00	Estimate under preparation.
16	Installation of 71 nos. of Mark-II Tube Wells under Chopra Block.	71.00	Under progress
17	Installation of 150 nos. of Mark-II Tube Wells under Islampur Block	150.00	Under progress
18	Const. of one Rural Hut in Islampur Block.	100.00	Under progress
19	Const. of 2 units of Boys Hostel at Goalpokhor Block.	100.00	NIT issued.
20	Installation of 350 nos. of Mark-II Tube Wells under Goalpokhor Block	350.00	Under progress
21	Installation of 239 nos. of Mark-II Tube Wells under Karandighi Block	239.00	Under progress
22	Const. of 50 units of Community Toilets with water supply in different high schools (new set up schools) under Raiganj Block.	50.00	Estimate under preparation..
23	Installation of 150 nos. of Mark-II Tube Wells under Hemtabad Block	150.00	Under progress

24	Installations of 100 units of Tube wells under Hemtabad Block.	100.00	Under progress
25	Const. of two units of Girls Hostels under Itahar Block.	200.00	NIT issued.
26	Const. of blacktop road from Bhatgara-Daspura More to Elengia Ghat via Katuahar & Viti Hatkhola with one culvert under Raiganj Block.	75.00	Work started.
27	Const. of blacktop road from Chhatparoa Telghani to Lakra's house & Prafulla Barman's house under Raiganj Block.	40.00	Work started.
29	Const. of blacktop road from Hathkhola to Lohulgram Masjid vi Guabari & Bhulkai under Raiganj Block.	65.00	Work started.
30	Const. of Blacktop road from Vitihar Chowrasta to Anantapur Madrasha via Dubduar and Chhoto Vitihar under Raiganj Block	80.00	Work started.
31	Repair & maintenance of road from Dehuchi to Bhogram PMGSY road (ph-II) under Hemtabad Block.	25.00	Work started.
32	Const. of bituminous road from Mahakal Danga more to Sekhpura (ph-II), Hemtabad Block.	25.00	Work started.
33	Const. of RBM road from Goabari to Puidangi Sonakhoda under Islampur Block.	25.00	Work started.
34	Const. of pucca road from Ruhia to Rinkua via Tribal Basti, via Bhatiapara (Ph-III) under Islampur Block.	20.00	Completed.
35	Const. of proposed Hostel Building for SC Girls students under Babu Jagjivan Ram Chatrawas Yojana under Raiganj Block.	200.00	Work order issued.
36	Const. of proposed Hostel Building for SC Boys students under Babu Jagjivan Ram Chatrawas Yojana under Itahar Block.	200.00	Work order issued.

List of Schemes taken up during 2014-15

	Name of the Scheme.	Estimated Amount.	Tendered Amount.	
38	Const. of black top road from Nuri Chowk to Khatgaon Mazar under Chopra A/C.	49.65		NIT issued.
39	Const. of road from Kastorai Karaidangi to Goruraghat (except the portion of approach road to Kahalai Bridge), under Hemtabad P.S, Uttar Dinajpur.	218.87		35% completed.
40	Supply, installation, commissioning & testing of AC Machines along with all accessories for the auditorium of Rabindra Bhawan at Raigunj.	44.80		W/O to be issued.
41	Electrification & allied works of the auditorium of Rabindra Bhawan at Raiganj.	153.85		
42	Construction of Black Top road from NH-31 Bhatkunda Madrasha(3.5 KM) via Madaripur Kaltahar Basti under Islampur, Uttar Dinajpur	86.50		
43	Construction of Bridge at Hanskhali at Chopra, Uttar Dinajpur	339.55		